



A Telecom New Zealand Business

Notification of a delay in the commissioning of a cabinet, as published in Chorus' May 2009 Cabinetisation Notice under clause 38.11 of the UCLL and UCLL Co-location Standard Terms Determination (the **STDs**)

Exchange	Pukekohe
Affected suburb	Paerata
Exchange code	PUK
Existing cabinet (if relevant)	PUK/30 (also known as PUK/BR)
Cabinet Location	Corner of Keith Rd and Heights Rd NZMG reference <ul style="list-style-type: none"> • X Coordinate 2677786 • Y Coordinate 6444309
Originally planned date for cabinetisation	Ninety day period commencing 01/06/2009
Originally planned date for cessation of supply	Ninety day period commencing 01/06/2009
Revised date of cabinetisation and cessation of supply	Unknown, pending clarification as below.
Change in Timings	This binding cabinet was due to be commissioned in the 90 day period commencing 01/06/2009. The cabinet was to address telephone waiters, and as the requisite 24 month advance notice period set out in clause 38.11 of the STDs had not been given, a waiver in relation to this notice period was requested in October 2008. At the release of the May 2009 cabinetisation forecast, it was expected that a waiver of the requisite 24 month advance notice period requirement would have been in place in time to allow cabinetisation to proceed. However, the anticipated waiver has not yet been granted and the commissioning of this cabinet will now be delayed until an appropriate waiver can be obtained.
Reasons for delay	As above.
MPFs affected	Total MPFs affected = 108 Total customers affected = 108